RESOLUTION OF THE TOWNSHIP COUNCIL OF THE TOWNSHIP OF MOUNT OLIVE AUTHORIZING A CHANGE ORDER RELATED TO THE RESTORATION OF THE OLD BAPTIST CHURCH

WHEREAS, the Township of Mount Olive is currently in the process of the restoration of the old Baptist Church; and

WHEREAS, in the process of the project several conditions emerged that must be addressed at this time which include:

- Installation of underground PVC conduit pipe at the time of installation of other utility lines to permit future technology access at a cost of $860
- Custom cut lumber for the tower and steeple to replace sections deteriorated beyond repair at a cost of $5,300
- Adjust scope of stucco repair based on further analysis of stucco samples by a materials conservator at a cost of $2,539
- Custom fabrication and installation for window 107 at a cost of $1,880
- The total of these costs is $10,579

WHEREAS, the project architects of Connolly and Hickey have examined the issues and have endorsed the need with supporting documentation; and

WHEREAS, the costs exceed the available grant funds authorized for the project.

NOW, THEREFORE BE IT RESOLVED by the Township Council of the Township of Mount Olive that it does hereby authorize the Mayor or Business Administrator to sign the required agreements to allow the change orders to proceed. Funds are hereby authorized from the Open Space Trust.

TOWNSHIP OF MOUNT OLIVE

_____

Colleen Labow, Council President

I hereby certify the above to be a true copy of a resolution passed by the Mount Olive Township Council at a duly convened meeting held on January 8, 2013.

_____

Lisa Lashway, Township Clerk